

Task Name	Duration	Start	Finish
Contract Award	2 days	Tue 10/13/15	Wed 10/14/15
Submittals / Delivery of materials	50 days	Thu 10/15/15	Wed 12/23/15
USA Markings	2 days	Thu 10/15/15	Fri 10/16/15
Public Notification & Posting	5 days	Mon 10/19/15	Fri 10/23/15
Start of Working Day	90 days	Mon 10/26/15	Fri 2/26/16
Install SWPP (DI Protection)	2 days	Mon 10/26/15	Tue 10/27/15
Survey Control Points/Layout	2 days	Wed 10/28/15	Thu 10/29/15
Set up Traffic Control TC1/TC2	5 days	Fri 10/30/15	Thu 11/5/15
Start Pot holing SE side of Cuesta/San Antonio Rd	2 days	Fri 11/6/15	Mon 11/9/15
Potholing work across San Antonio Rd	1 day	Tue 11/10/15	Tue 11/10/15
Potholing West side of San Antonio Rd	1 day	Wed 11/11/15	Wed 11/11/15
Install U/G Conduits SE side - San Antonio Rd	2 days	Thu 11/12/15	Fri 11/13/15
Install U/G across San Antonio Rd	2 days	Mon 11/16/15	Tue 11/17/15
Install U/G NW side of San Antonio Rd	2 days	Wed 11/18/15	Thu 11/19/15
Install poles foundations	8 days	Fri 11/20/15	Tue 12/1/15
Install pullboxes & connect to conduits	4 days	Wed 12/2/15	Mon 12/7/15
Remove SW in the corners	2 days	Tue 12/8/15	Wed 12/9/15
Install controller/BBS/Service fndtns SE of Cuesta/San Antonio	5 days	Thu 12/10/15	Wed 12/16/15
Stand Service Pedestal	3 days	Thu 12/17/15	Mon 12/21/15
Pullwire & sched PGE power to the service	6 days	Tue 12/22/15	Tue 12/29/15
Install & makeup Controller with BBS	8 days	Wed 12/30/15	Fri 1/8/16
Pullwire , Make up & stand poles, relocate p-heads/ppbs/signs NW corner	4 days	Mon 1/11/16	Thu 1/14/16
Pullwire, Make up & stand poles, relocate p-heads/ppbs/signs NE corner	4 days	Fri 1/15/16	Wed 1/20/16
PULLWIRE, Make up & stand poles, relocate p-heads/ppbs/signs SW corner	4 days	Thu 1/21/16	Tue 1/26/16
Pullwire, Make up & stand poles, relocate p-heads/ppbs/signs SE corner	4 days	Wed 1/27/16	Mon 2/1/16
Demo poles	3 days	Tue 2/2/16	Thu 2/4/16
Pour SW & PCC Pad/ Pave conduit runs	5 days	Fri 2/5/16	Thu 2/11/16
Install Loops	3 days	Fri 2/12/16	Tue 2/16/16
Activate Signal in the intersection	2 days	Wed 2/17/16	Thu 2/18/16
Activate Video Detection System	2 days	Fri 2/19/16	Mon 2/22/16

Task Name	Duration	Start	Finish
Sign & Striping	2 days	Tue 2/23/16	Wed 2/24/16