


# CIP Progress Summary as of 12/31/2015


## Highlights

Project Name	Project Number	Current Status
Redwood Grove Bank Stabilization	CF-01001	Completed
Fremont Avenue Bridge Replacement Project	TS-01020	Construction 80% complete
Grant Park Community Center Roof Replacement	CF-01008	Completed
Halsey House Renovation/Replacement Study	CF-01004	Presented report to council
Commercial Wayfinding Sign Project	CD-01008	Contract award scheduled for January 2016
Miramonte Avenue/Covington Road Pedestrian Improvements	TS-01021	Completed
Traffic Signal Improvements at San Antonio/Cuesta and First Streets	TS-01014	Construction 50% complete
Intersection Bikeloop Improvements	TS-01024	Awarded contract in October, construction 20% complete

## CIP Appropriation Summary



## CIP Project Summary by Stage



Stage	# of Projects	% of Total
Annual	14	26%
Design	12	22%
Pre-design	10	19%
Construction	9	17%
Not Started	4	7%
Completed	4	7%
Bid/Award	1	2%
<b>Total</b>	<b>54</b>	<b>100%</b>

## Distribution of CIP Appropriation

