


CIP Progress Summary as of 12/31/2015


Highlights

Project Name	Project Number	Current Status
Redwood Grove Bank Stabilization	CF-01001	Completed
Fremont Avenue Bridge Replacement Project	TS-01020	Construction 80% complete
Grant Park Community Center Roof Replacement	CF-01008	Completed
Halsey House Renovation/Replacement Study	CF-01004	Presented report to council
Commercial Wayfinding Sign Project	CD-01008	Contract award scheduled for January 2016
Miramonte Avenue/Covington Road Pedestrian Improvements	TS-01021	Completed
Traffic Signal Improvements at San Antonio/Cuesta and First Streets	TS-01014	Construction 50% complete
Intersection Bikeloop Improvements	TS-01024	Awarded contract in October, construction 20% complete

CIP Appropriation Summary



CIP Project Summary by Stage



Distribution of CIP Appropriation

